

New Trailer P.D.I.

Trailer Serial # _____

Please Check Off When Completed:

Inspect trailer interior and exterior for damages

Ensure body and door hardware isn't missing (Holdbacks, reflective tape, hinge pins, etc)

Check Lights, repair as required

Inspect sub frame, suspension/bushings, undercarriage, dust shields for tightness (If applic)

Check and adjust wheel alignment as required, record measurements on attached sheet

Torque quick align bolts to 500 ft/lbs

Check wheel seals and top up hub oil levels if required

Check wheel bearings adjustments and adjust if required

Ensure ABS is operating correctly and lights go out

Torque wheel nuts to spec.

Check air system and brake components, set brake adjustments

Check dolly leg operations

Grease legs, brakes (Slacks, inner & outer cam bushings)

Check and adjust tire pressure to 100 p.s.i.

Ensure rear doors open/close and seal properly

Install Manitoba Safety decal and paper

Additional Mechanic Comments On Repairs:
